


Trust Fund

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3rd QUARTER, CY 2020**

Province, City or Municipality: Municipality of CLAVERIA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Concreting of Barangay Road-Luzon	CLAVERIA,CAGAYAN	3,827,689.49			89%	3,397,556.34		
Concreting of Barangay Road-Malilitao	CLAVERIA,CAGAYAN	1,340,668.31			100%	1,340,668.31		
Materials-Health Center, Malilitao	CLAVERIA,CAGAYAN	219,151.00			100%	219,151.00		
Rapair of Health Center, Malilitao	CLAVERIA,CAGAYAN	8,700.00			100%	8,700.00		
Labor-Health Center	CLAVERIA,CAGAYAN	30,800.00			100%	30,800.00		

We hereby certify that we have reviewed the contents and hereby attest to veracity and correctness of the data or information in this document.


JEFFREY L. SALMON
Municipal Accountant


CELIA T. LAYUS, MD.
Municipal Mayor