

Trust Fund


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2nd QUARTER, CY 2018**

Province, City or Municipality:

Municipality of CLAVERIA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Backfilling of Road Shoulder (ADM Projects)	All ADM Projects	67,877.00	6/21/2018	Jun-18	100%	67,877.00		
Concreting of Mabnang-San Vicente Road	Claveria, Cagayan	1,959,493.01	10/1/2017	Nov-17	100%	1,765,531.27	1	
Concreting of Sta. Maria-Bilbigao Road	Claveria, Cagayan	3,961,323.57	10/1/2017	Nov-17	100%	375,234.45	1	
Salintubig-Taggat Sur	Claveria, Cagayan	2,281,456.06	10/1/2017	Nov-17	100%	2,281,234.45	1	

We hereby certify that we have reviewed the contents and hereby attest to veracity and correctness of the data or information in this document.

  
**JEFFREY L. SALMON**  
Municipal Accountant

  
**CELIA T. LAYUS MD.**  
Municipal Mayor