

20% COMPONENT OF THE IRA UTILIZATION
FOR THE _4th_ QUARTER, CY _2017

Municipality: Claveria

Province : Cagayan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
>Upgrading/Improvement of Brgy Health Stations		659,041.37				0.00		
Economic Development								
1. Municipal Road Concreting								
a) Commonwealth Street		450,000.00	Sept 2017			434,403.03		
b) Gen. Claveria Street		700,000.00	Sept 2017			690,993.81		
c) America Street		345,000.00				298,347.19		
d) M Nebab Street		780,000.00				723,524.23		
e) West America Street		520,000.00				509,424.57		
d) Mabini Street		500,000.00				0.00		
2. Construction of Box Culverts								
a) Union Box Culverts		500,000.00				0.00		
3. Maintenance/Operation of LGU Engineering Fleet		1,700,000.00				97,759.86		
4. Brgy Road Concreting	various Barangays	11,500,000.00	Aug 2017			8,914,257.50		
5. Post Harvest Equipment/Agri Facilities								
a) Concreting of Irrigation Canals		517,000.00				0.00		
Other Services								
1. Const of Drainage Canals/Leaching Drainage		2,500,000.00				0.00		
2. Slope Protection/Riprapping of Creek		500,000.00				0.00		
3. ESWM		600,000.00	Aug 2017			574,094.25		
4. Establishment of Sanitary Landfill(Ph II)		1,000,000.00				0.00		

