

**20% COMPONENT OF THE IRA UTILIZATION**  
as of December 31, 2018

Municipality: Claveria


Province : Cagayan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>A. Social Development</b>								
a) Drainage/ Line Canal Brgys 5 & 8		1,000,000.00				0.00		
b) Slope Protection, C-7, Kilkiling, Sn Antonio		1,500,000.00				0.00		
c) Creek Riprapping, Taggat N, D Leano		1,000,000.00				702,820.00		
d) Desiltation of River Systems		1,200,000.00				921,035.00		
e) Brgy Operated Water Systems (various brgys)		2,000,000.00				0.00		
f) Street Lightning C6, C2		1,000,000.00				480,545.68		
<b>B. Economic Service Sector</b>								
<b>1. Brgy Road Concreting</b>								
-Sn Isidro, Malilitao, Magdalena, Bac Cat Norte		2,000,000.00				1,797,199.20		
-Sto Tomas, Santiago, Pata W, Pinas		2,000,000.00				1,996,304.40		
-C-1, C-4, Lablabig, Taggat Sur		2,000,000.00				1,053,260.80		
-Culao, Nagsabaran, Tabbugan, Luzon		2,000,000.00				2,000,000.00		
-Sto Tomas, Bilibigao, Sta. Maria, Bac Cat Sur		2,000,000.00				1,981,777.60		
-San Vicente, Buenavista, Mapulapula, Pata E		2,000,000.00				1,981,490.25		
- Alimoan, Centro 3		1,000,000.00				526,630.40		
<b>2. Farm to Market Road</b>								
-Dibalió		500,000.00				0.00		
<b>3. Local Economic Dev't Project</b>								
-Trading Post		4,000,000.00				0.00		

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
4. Natural Resources								
-Tree Nurseries/Watershed/Reforestation		54,041.37				10,500.00		
-Clean & Green		150,000.00				14,960.00		
-Irigation Canaal, Capanikian		500,000.00				492,925.25		
<b>TOTALS</b>		<b>25,904,041.37</b>				<b>13,959,448.58</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**JOANNE HAZEL A. NEYRA**  
Municipal Budget Officer

  
**CELIA T. LAYUS, M.D.**  
LCE