

Trust Fund

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2018**


Province, City or Municipality:

Municipality of CLAVERIA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Concreting of San Vicente -Mabnang Road	Claveria, Cagayan	1,997,014.74	10/1/2018	12/15/2018	100%	1,997,014.74		
Concreting of Malilitao-Buenavista Road	Claveria, Cagayan	4,167,989.84	10/1/2018	12/15/2018	100%	4,167,989.84		

We hereby certify that we have reviewed the contents and hereby attest to veracity and correctness of the data or information in this document.


JEFFREY L. SALMON
Municipal Accountant


CELIA T. LAYUS, MD.
Municipal Mayor